



**MAYOR'S REPORT**  
*September 1, 2021*

**BREMERTON**  
WASHINGTON




Photo courtesy of Port of Bremerton

# Kitsap Way Culvert Project

- The project replaces a failing 1927 culvert under Kitsap Way with a fish-passable culvert
- Construction started August 9, and is projected to be completed by November 26
- The contractor is constructing the culvert in two halves.
  - The north half will be completed next week with paving
  - Traffic will then shift over for construction of the south half of the culvert
- Total project construction cost is over \$1.7 million with funding from a Public Works Trust Fund Loan
- More information can be found at <https://www.bremertonwa.gov/1253>



# Marina Square Construction



Construction is progressing. Occupancy is anticipated the 3rd quarter of 2022!

